

**MBTA Contract No. G67CN02 - Fitchburg Commuter Rail Line Improvement**

**Route 62 Main Street Bridge Construction**

DATE	ACTIVITY	DAYS/TIME	TRAFFIC
July 6 - July 17	Install Shoring Towers	Mon-Sat: 7:00AM-3:30PM	Temporary Main St. Lane Closures
July 18 - July 19	Erect Structural Steel Girders/Beams*	Sat/Sun: 6:00 AM-6:00PM	Main St. Full Closure
July 20 - Aug 7	Complete Installation of Beams/Diaphragms/Bolting	Mon-Fri: 7:00AM-3:30PM	Temporary Main St. Lane Closures
Aug 10 - Aug 26	Prep for Bridge Roll, Mobilize Bridge Transporter to Site	Mon-Sat: 7:00AM-3:30PM	Temporary Main St. Lane Closures
Aug 26 - Aug 28	Main Street Full Closure - Level Road, Set Timber Mats/Road Plates, Mobilize Bridge Transporter to Main St	Wednesday (7AM) thru Friday	<b>Main St. Full Closure: Wednesday August 26 at 7:00AM thru Wednesday Sept 2 at 7:00AM</b>
Aug 29 - Aug 30	Main Street Full Closure - Remove Existing Bridge/Roll In Bridge on Weekend after Last Commuter Rail Train Service	Saturday thru Sunday	
Aug 31 - Sept 2	Demobilize Bridge Transporter/Remove Mats/Backfill Material/Cleanup/Prep Roadway for Opening	Monday thru Wednesday (7AM)	
Sept 3 - Oct 3	Excavate, Form, Place Concrete at East Abutment Sidewalk Widening Wall, Form/Place Concrete to Complete Remaining Bridge Wingwalls	Mon-Sat: 7:00AM-3:30PM	Temporary Main St. Lane Closures/Temporary Sidewalk Closures
Oct 5 - Nov 21	Install Granite/Complete Sidewalk Widening at East Abutment, Complete Site Work	Mon-Sat: 7:00AM-3:30PM	Temporary Main St. Lane Closures/Temporary Sidewalk Closures

\*Note: Fallback date for erection of Structural Steel would be the following weekend July 25 - July 26